

Commencing:

12/05/25

Task	Status	Responsible team	Planned Start	Planned End	As-Start
Site Operations					
Summer 2025					
Install flume pipe dam boards and components Excavator movement to/from the work site compound. Crane movements overhead.	Ongoing	Hunton	06/05/25	18/05/25	06/05/25
MCC electrical strip-out & New Cabinet installation		Smiths	27/05/25	13/06/25	
Complete Install flume pipe components Excavator movement to/from the work site compound. Crane movements overhead.		Hunton	20/05/25	30/05/25	
Test existing anchors (3No)		Ritchies	23/05/25	23/05/25	
Install groundwater reduction equipment + commission Plant movements		WJ	23/05/25	03/06/25	
Saw cut base slab for ground anchors Noisy works. Rope saw cutting and 1200mm diameter floor saw to remove invert section where new gate is to be placed.		BAM	26/05/25	02/06/25	
Remove base slab concrete Crane movements overhead. Noisy works. Excavator with breaker breaking up the concrete sections with second machine to remove debris		BAM	02/06/25	09/06/25	
Mobilise on site for ground anchors Plant movements		Ritchies	09/06/25	12/06/25	
Install ground anchors Plant movements		Ritchies	13/06/25	12/07/25	

